

LMC Industrial Contractors, Inc.

2060 Lakeville Road

Avon, NY 14414

Tel# (585) 226-6244 Fax# (585) 226-3317

Customer:

Invoice#

FKI LOGISTEX INTEGRATION, INC.

18080

9301 Olive Blvd

Attn: Melissa Wenger

St Louis

MO 63132-

Attn:		ACCOUNTS PAYABLE	
DATE	TERMS	PURCHASE ORDER NO.	LMC JOB NO.
12/29/2006	55 DAYS - NET	1001205-0020	2004096
			BILLING AMOUNT

Re: USPS at JFK Airport, NYC

Mechanical field installation for the Airline Receiving Concourse and Tray Mail Takeaway
Transport Conveyor (Trayline) at the New York Int'l Service Center (NYSIC).

Credit for overcharge on Invoice 17494 - CO# 16

-11,200.00

Remaining balance of 25% on CO# 007R

11,829.50

Sub total \$ 629.50

Retainage 0.00

Total Due \$ 629.50

ALL OPEN ACCOUNTS ARE DUE 30 DAYS FROM DATE OF INVOICE. ANY ACCOUNT
OVERDUE WILL BE CHARGED 1.5% PER MONTH, 18% PER ANNUM.



Overbilled

CO# 16 by
\$ 11,200.00**Subcontract - Change Order #**

007R

No. 1001205-0020

TO: LMC Industrial Contractors
2060 Lakeville Rd.
Avon, NY. 14414
Tom Coll 585-226-6244

SHIP

Bldg 250 North Boundary
Jamaica, NY 11430
Attn: Charles Stanford

IN ACCORDANCE WITH TERMS AND CONDITIONS SET FORTH ON THE REVERSE SIDE AND AS MAY
 BE FURTHER STATED BELOW OR ON IDENTIFIED ATTACHMENTS HERETO, KINDLY ENTER ORDER
 AS BELOW.

Quantity	Item or Description	Price Ea.	Extended Price
1	Original base subcontract amount.....		\$ 7,350,000.00
1	Addition of Bond costs.....		68,552.00
1	Change Order #001 subtotal.....		261,984.00
1	Change Order #002 subtotal.....		45,980.00
1	Change Order #003 subtotal.....		(2,488.00)
1	Change Order #004 subtotal.....		58,427.00
1	Change Order #005R subtotal...		53,660.00
1	Change Order #006R subtotal.....		326,721.04
	Previous total of subcontract.....		\$ 8,162,836.04
	<u>Change Order #007R:</u>		
	a) EWO set #2 total.....		40,399.43
	b) RFP-035 ARC siding install.....		47,318.00
	c) RFP-037 5 th line at DIOSS (8296 + 2200 USEUS)		10,496.00
	d) RFP-039 4 lines AZ (9200 + 3000 USEUS)		12,200.00
	e) RFP-042 bulk conveyor support rework....		59,670.00
	Revised Subcontract Amount..... bill		\$ 8,332,919.47
	Cc: Warren Pierce, Jeanette Embry, File 736050		Remainder
FOB - USPS JFK ISC Terms <u>Net 55</u> Required Arrival Date: <u>N/A</u>			

ACCEPTED BY

LMC Industrial Contractors, Inc.

2060 Lakeville Road

Avon, NY 14414

Tel# (585) 226-6244 Fax# (585) 226-3317

Customer: Invoice#

FKI LOGISTEX INTEGRATION, INC.

18143

9301 Olive Blvd

Attn: Melissa Wenger

St Louis

MO 63132-

Attn:		ACCOUNTS PAYABLE	
DATE	TERMS	PURCHASE ORDER NO.	LMC JOB NO.
12/30/2006	55 DAYS - NET	1001205-0020	2004096
			BILLING AMOUNT

Re: USPS at JFK Airport, NYC

Mechanical field installation for the Airline Receiving Concourse and Tray Mail Takeaway Transport Conveyor (Trayline) at the New York Int'l Service Center (NYSIC).

EWO's for Week Ending October 21 - December 2, 2006. (See Attached)

76,549.90

Sub total \$ 76,549.90

Retainage 0.00

Total Due \$ 76,549.90

ALL OPEN ACCOUNTS ARE DUE 30 DAYS FROM DATE OF INVOICE. ANY ACCOUNT
OVERDUE WILL BE CHARGED 1.5% PER MONTH, 18% PER ANNUM.

Description

	W/E	W/E	W/E	W/E	W/E	W/E	W/E	W/E	W/E	Total
	10/21/06	10/28/06	11/4/06	11/11/06	11/18/06	11/25/06	12/2/06			
Torque axle locks	\$2,109.58									\$2,109.58
Modify existing & previously installed screen grd	\$10,317.92									\$10,317.92
Modify west wall upsp bldg siding & ductwork	\$3,238.07									\$3,238.07
Modify west wall siding @ penetration		\$3,910.47								\$3,910.47
Fab finger guard @ F-11 conveyor in wind tunnel		\$2,204.58								\$2,204.58
Rework scan bracket replace piston on divert & rubber slaves		\$2,019.58								\$2,019.58
Fab filler pieces for head end panel conveyor 14a & fab legs for w/e discharge sld		\$2,049.58								\$2,049.58
Replace defective dr rollers & install plexi divert			\$1,169.79							\$1,169.79
Weld safety plate on screen guards cir problem			\$5,073.96							\$5,073.96
Rework headend screen grd incorrect manufacturing			\$2,049.58							\$2,049.58
Install additional bumper grds @ electric panels, ASL-1-21 & 22			\$1,949.58							\$1,949.58
Relocate tray & bulk conveyor, catwalk, etc			\$9,073.13							\$9,073.13
Tune & test bulk			\$2,994.38							\$2,994.38
Reinstall monorail for G8b & G2c fab screen @ G2b-1			\$3,899.17							\$3,899.17
Rework chute previously done on G2bb				\$1,999.58						\$1,999.58
Install additional guarding asl-1-1 & 4dr rls				\$1,999.58						\$1,999.58
Relocate existing gate to electric platform				\$1,024.79						\$1,024.79
Install plexi diverts & pie pcs					\$974.79					\$974.79
Fabricate catwalk & handrails install by electrical panels arc					\$1,999.58					\$1,999.58
Strip existing catwalk @ ctm27-c					\$3,168.07					\$3,168.07
Rework screen guards @ scalehouses & br headpulleys sent incorrect					\$2,974.38					\$2,974.38
Install head bumpers @ elect panel, rev gate					\$1,512.19					\$1,512.19
Replace defective dr rollers asl-27, 28, 23 & 24					\$1,009.79					\$1,009.79
Rework scale guarding & add plates to scre grd						\$1,684.04				\$1,684.04
Install plexi diverts & noseover pcs						\$1,134.79				\$1,134.79
Palletize & load conveyor on FKI truck							\$1,999.58			\$1,999.58
Tune & test plexi diverts bands on scales							\$1,009.79			\$1,009.79
Screen guard modifications, fab & weld plts							\$1,999.58			\$1,999.58

\$15,665.57	\$10,184.21	\$26,209.59	\$5,023.95	\$11,638.80	\$2,818.83	\$5,008.95	\$76,549.90
-------------	-------------	-------------	------------	-------------	------------	------------	-------------

ChangeOrders USPS,JFK week end 12-2-2006

SUMMARY OF CHANGE ORDERS FKI PROJECT #2004-096			
USPS AT JFK NEW YORK			
CONTRACT DESCRIPTION	DATE	TOTAL AMOUNT	COMMENTS
Week Ending 12-2-2006	2006		
palletize&load conveyor on fki truck	27-Nov	1,999.58	
tune&test plexi diverts bands on scales	28-Nov	1,009.79	
screen guard modifications,fab&weld pils	30-Nov	1,999.58	
		5,008.96	

W/E 12-2-2006

jfk fki project

palletize&load conveyor on fki truck

27-Nov

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
		0.00		0.00
Forklifts	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
	1.0	50.00	1	50.00
Welder		50.00		0.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			56.78
palletize&load conveyor on fki truck				1,999.58

jfk fki project

tune&test plexi diverts bands on scales

28-Nov

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	8	118.30	946.40	
	8		946.40	946.40
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
		0.00		0.00
Forklifts	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Welder		50.00		0.00
Scissors lift	1.0	35.00	1	35.00
Boomlifts		125.00		0.00
Small tools	3% of labor			28.39
tune&test plexi diverts, bands on scales				1,009.79

jfk fki project		screen guard modifications,fab&weld plts		30-Nov
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder				0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	1.0	50.00	1	50.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
screen guard modification, fab and weld steel plates on guards			1,999.58	

Change Orders USPS weekend 11-25-2006

SUMMARY OF CHANGE ORDERS FKI PROJECT #2004-096					
USPS AT JFK NEW YORK					
CONTRACT DESCRIPTION	DATE	TOTAL AMOUNT	COMMENTS		
Week Ending 11/25/2006	2006				
rework scale guarding&add plates to scr.gird	11/20&21/06	1,684.04			
install plex divert& noseover pcs.	22-Nov	1,134.79			
Total		2,818.83			

W/E 11-25-2006

jfk fki project

rework scale guarding&add plates to scr.grd

11-20&21-06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	13	118.30	1,537.90	
	13		1,537.90	1,537.90
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	2.0	50.00	1	100.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			46.14
rework scale guarding&add plates to scr.grd				1,684.04

jfk fki project	install plexi diverts& noseover pcs.		22-Nov	
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	8	118.30	946.40	
	8		946.40	946.40
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder		50.00		0.00
Scissors lift	1.0	35.00	1	35.00
Boomlifts	1.0	125.00	1	125.00
Small tools	3% of labor			28.39
install plexi diverts and noseover pcs.				1,134.79

Change orders week ending 11-18-2006

SUMMARY OF CHANGE ORDERS FKI PROJECT #2004-096			
USPS AT JFK NEW YORK			
CONTRACT DESCRIPTION	DATE	TOTAL AMOUNT	COMMENTS
WEEK ENDING 11-18-2006	2006		
install plexi diverts & pie pcs	11-14&15-06	974.79	
fab catwalk&handrail install by elect pnls arc	15-Nov	1,999.58	
slip existing catwalk @clm27-c	11-14&15-06	3,168.07	
rework screen guards @ scalehouses & br headpulleys sent incorrect	17-Nov	2,974.38	
install head bumpers@elect panel,rev,gate	11-13&16-06	1,512.19	
replace defective dr rollers asf1-27&28,23,24	16-Nov	1,009.79	
		11,638.81	

W/E 11-18-2006

jfk fki project

install plexi diverts & pie pcs.

11-14&15-06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	8	118.30	946.40	
	8		946.40	946.40
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
		0.00		0.00
Forklifts	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Welder		50.00		0.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			28.39
install plexi diverts & pie pcs.				974.79

jfk fki project

fab catwalk&handrail install by elect pnls arc

11/15/2006

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
		0.00		0.00
Forklifts	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Welder	1.0	50.00	1	50.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
fab catwalk & handrails at electrical panel in arc				1,999.58

jfk fki project		strip existing catwalk @clm27-c		11-14&15-06
Labor	hours	rate	charge	
<u>Millwrights</u>		123.38	0.00	
Foreman	26	118.30	3,075.80	
Journeyman	26		3,075.80	3,075.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	0.00
Welder	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Forklifts		50.00		0.00
Welder		35.00		0.00
Scissors lift		125.00		0.00
Boomlifts				92.27
Small tools	3% of labor			
			3,168.07	
strip existing catwalk & handrails @ clm. 27-c				

jfk fki project		rework screen grds.@scale houses &BR hd.pulleys		11/17/2006
Labor	hours	rate	charge	
<u>Millwrights</u>		123.38	0.00	
Foreman	24	118.30	2,839.20	
Journeyman	24		2,839.20	2,839.20
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	0.00
Welder	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Forklifts	1.0	50.00	1	50.00
Welder		35.00		0.00
Scissors lift		125.00		0.00
Boomlifts				85.18
Small tools	3% of labor			
			2,974.38	
rework screen grds.@ scalehouses& BR head pulleys sent incorrect				

jfk fki project		install head bumpers@elect panel,rev.gate		11-13&16-06	
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>		
<u>Millwrights</u>					
Foreman		123.38	0.00		
Journeyman	12	118.30	1,419.60		
	12		1,419.60		1,419.60
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>		
Welder		0.00			0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>		
Forklifts		50.00			0.00
Welder	1.0	50.00	1		50.00
Scissors lift		35.00			0.00
Boomlifts		125.00			0.00
Small tools	3% of labor				42.59
install head bumpers@elect panel,rev.gate		clm19c-d			1,512.19

jfk fki project		replace defective dr rollers asl 1-27&28,23,24		11/16/2006	
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>		
<u>Millwrights</u>					
Foreman		123.38	0.00		
Journeyman	8	118.30	946.40		
	8		946.40		946.40
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>		
Welder					0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>		
Forklifts		50.00			0.00
Welder		50.00			0.00
Scissors lift	1.0	35.00	1		35.00
Boomlifts		125.00			0.00
Small tools	3% of labor				28.39
replace defective dr. rollers asl 27,28,23,&24					1,009.79

Change orders week ending 11-11-06

SUMMARY OF CHANGE ORDERS FKI PROJECT #2004-096				
USPS AT JFK NEW YORK				
CONTRACT	DESCRIPTION	DATE	TOTAL AMOUNT	COMMENTS
	WEEK ENDING 11-11-2006	2006		
	Rework chute previously done on G2bb	7-Nov	1,999.58	
	Install additional guarding asl-1-1&4&dr ris	11/8&9/06	1,999.58	
	relocate existing gate to elec platform	31-May	1,024.79	
	Total		5,023.95	

W/E 11-11-2006

jfk fki project

Rework chute previously done on G2bb

7-Nov

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	1.0	50.00	1	50.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			56.78
Rework chute previously done on G2bb				1,999.58

jfk fki project

Install additional guarding asl-1-1&4&dr rls

11/8&9/06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	1.0	50.00	1	50.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
install additional guarding asl 1-1&4 & replace 5 dr. rollers				1,999.58

jfk fki project		relocate existing gate to elec.platform		8-Nov
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman	8	123.38	0.00	
Journeyman	8	118.30	946.40	
			946.40	946.40
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	0.00
Welder	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		50.00		0.00
Forklifts	1.0	50.00	1	50.00
Welder		35.00		0.00
Scissors lift		125.00		0.00
Boomlifts				28.39
Small tools	3% of labor			
relocate existing gate to electric platform				1,024.79

Page 1 of 1
1/15/2007

W/E 11-04-2006

jfk fki project

Replace defective dr.rollers&inst.plexidivert 10-30,31&11-3-06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	8	118.30	946.40	
	8		946.40	946.40
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder.		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder		50.00		0.00
Scissors lift	2.0	35.00	1	70.00
Boomlifts	1.0	125.00	1	125.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			28.39
			1,169.79	
Replace defective dr.rollers&inst.plexidivert				

jfk fki project	weld safety plate on screen guards clr.problem			11-1,2/06
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	40	118.30	4,732.00	
	40		4,732.00	4,732.00
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	2.0	50.00	2	200.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			141.96
			5,073.96	
weld safety plate on screen guard clearance issue 3" or less				

jfk fki project		rework headend screen grd.incorrect manufacturing	
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>
<u>Millwrights</u>			
Foreman		123.38	0.00
Journeyman	16	118.30	1,892.80
	16		1,892.80
			1,892.80
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>
		50.00	
Forklifts	2.0	50.00	1
Welder		35.00	
Scissors lift		125.00	
Boomlifts			
Small tools	3% of labor		
			56.78
rework headend screen grd.incorrect manufacturing			2,049.58

jfk fki project		install additional bumper grds.@elect panl.		30-Oct
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
		0.00		0.00
Forklifts		50.00		0.00
Welder		50.00		0.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
install additional bumper grds.@ electric pannels ASL1-21&22				1,949.58

jfk fki project		Relocate tray & bulk conv.,catwalk etc.		10-30,31&11-1-06	
Labor	hours	rate	charge		
<u>Millwrights</u>					
Foreman		123.38	0.00		
Journeyman	72	118.30	8,517.60		
	72		8,517.60		8,517.60
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>		
		0.00			0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>		
	3.00	50.00	2		300.00
Forklifts		50.00			0.00
Welder		35.00			0.00
Scissors lift		125.00			0.00
Boomlifts					255.53
Small tools	3% of labor				
Relocate tray & bulk conv.,catwalk etc.					9,073.13

jfk fki project		Tune & Test bulk		10/30&31/06	
Labor	hours	rate	charge		
<u>Millwrights</u>					
Foreman		123.38	0.00		
Journeyman	24	118.30	2,839.20		
	24		2,839.20		2,839.20
Welder	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>		
					0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>		
		50.00			0.00
Forklifts		50.00			0.00
Welder		35.00	1		70.00
Scissors lift	2.0	125.00			0.00
Boomlifts					85.18
Small tools	3% of labor				
Tune & Test bulk					2,994.38

ifk fki project		reinstall monorail for G8b&G2c fab screen@G: 10/30&31/06		
Labor	hours	rate	charge	
<u>Millwrights</u>		123.38	0.00	
Foreman	32	118.30	3,785.60	
Journeyman	32		3,785.60	3,785.60
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	0.00
Welder	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	0.00
		50.00		0.00
Forklifts		50.00		0.00
Welder		35.00		0.00
Scissors lift		125.00		0.00
Boomlifts				113.57
Small tools	3% of labor			
Reinstall monorail for G8B&G2c; Fab screen grd.for G2b-1			3,899.17	

Change orders USPS week end 10-28-2006

SUMMARY OF CHANGE ORDERS FKI PROJECT #2004-096			
USPS AT JFK NEW YORK			
CONTRACT	DESCRIPTION	DATE	TOTAL AMOUNT COMMENTS
	Week Ending 10-28-2006	2006	
	Modify west wall siding @ penetration	10/23,24,8,25/06	3,910.47
	Fab fingeruard@ F11conv.in windtunnel	10/25,26,27/06	2,204.58
	rework scan bkl.replacementon divert& rubber slaves	26-Oct	2,019.58
	fab filler pcs. for head end panel conv.14x8 fab legs for s/e discharge sid.	10/25,26/06	2,049.58
Total			10,184.22

W/E 10-28-2006

jfk fki project

Modify west wall siding @ penetration 10/23,24,&25/06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
General Foreman		128.47	0.00	
Foreman		123.38	0.00	
Journeyman	30	118.30	3,549.00	
	30		3,549.00	3,549.00
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	3.0	50.00	1	150.00
Scissors lift	3.0	35.00	1	105.00
Boomlifts		125.00		0.00
Lull Forklift		217.00		0.00
Small tools	3% of labor			106.47
			3,910.47	
Modify west wall siding @ penetration				

jfk fki project

Fab fingerguard@ F11conv.in windtunnel 10/25,26&27/06

<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	3.0	50.00	1	150.00
Scissors lift	3.0	35.00	1	105.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
			2,204.58	
Fab fingerguard@ F11conv.in windtunnel				

jfk fki project		rework scan bkt.replace piston on divert& rubber slaves		10/26/2006
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder				0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder		50.00		0.00
Scissors lift	1.0	35.00	2	70.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
rework scan brkts. Replace piston on divert& rubber slaves ttl1,2,3				2,019.58

jfk fki project		fab custom guard @headend,brline tail & discharge		10/25,26/06
<u>Labor</u>	<u>hours</u>	<u>rate</u>	<u>charge</u>	
<u>Millwrights</u>				
Foreman		123.38	0.00	
Journeyman	16	118.30	1,892.80	
	16		1,892.80	1,892.80
	<u>Hours</u>	<u>Rate</u>	<u>Quantity</u>	
Welder		0.00		0.00
	<u>Days</u>	<u>Rate</u>	<u>Quantity</u>	
Forklifts		50.00		0.00
Welder	2.0	50.00	1	100.00
Scissors lift		35.00		0.00
Boomlifts		125.00		0.00
Small tools	3% of labor			56.78
Fab custom guards@headend,brline tail&discharge				2,049.58